

HICKORY HOLLOW
Date Petition Filed: 04/21/2016

Ch4
ORIGINAL
Estimated Actual
Completion Completion
Date Date

Administrative Phase

	Estimated Completion Date	Actual Completion Date
Date of Board of Determination (BOD)	06/21/16	07/28/16
Appeal Period after BOD (parcels)	07/01/16	08/07/16
Appeal Period after Notice of Necessity to Municipalities	07/11/16	11/14/16

Engineering Phase

Award Engineering Contract	1/27/17	06/30/17
Engineering Report (including project estimates)	2/27/17	05/15/17
Obtain Right of Way and/or Property Owner Agreements	4/15/17	05/20/17
Complete Plans for Bidding	4/15/17	06/22/17

Construction Phase

Bid Opening	4/21/17	08/08/17
Computation of Cost of Construction	4/21/17	08/09/17
Award Construction Contract	5/1/17	08/31/17
Notice to Proceed (Construction Begins)	6/1/17	10/09/17
Project Substantially Complete	7/1/17	