

**SWAN CREEK & PLINEY HARRIS**  
**Date Petition Filed: February 12, 2016**

ORIGINAL  
**Estimated      Actual**  
**Completion      Completion**  
**Date              Date**

**Administrative Phase**

Date of Board of Determination (BOD)	5/18/16	5/18/2016
Appeal Period after BOD (parcels)	5/28/16	5/28/16
Appeal Period after Notice of Necessity to Municipalities	6/7/16	6/7/16

**Engineering Phase**

Award Engineering Contract	6/27/2016	12/31/2017
Engineering Report (including project estimates)	9/25/2016	9/21/2016
Obtain Right of Way and/or Property Owner Agreements		
Complete Plans for Bidding	11/25/2016	

**Construction Phase**

Bid Opening	3/7/2017	3/7/2017
Award Construction Contract	3/27/2017	3/2/2017
Notice to Proceed (Construction Begins)	4/15/2017	6/22/2017
Project Substantially Complete	6/15/2017	8/1/2017