

Project Name: Talladay Road
Date Petition Filed: 06/06/2017

ORIGINAL
Estimated Actual
Completion Completion
Date Date

Administrative Phase

Date of Board of Determination (BOD)	8/6/2017	9/5/2017
Appeal Period after BOD (parcels)	8/16/2017	9/15/2017
Appeal Period after Notice of Necessity to Municipalities	8/23/2017	10/11/2017

Engineering Phase

Award Engineering Contract	10/23/2017	
Engineering Report (including project estimates)	12/23/2017	
Obtain Right of Way and/or Property Owner Agreements	2/1/2018	
Complete Plans for Bidding	2/15/2017	

Construction Phase

Bid Opening	3/21/2018	
Award Construction Contract	4/9/2018	
Notice to Proceed (Construction Begins)	4/30/2018	
Project Substantially Complete	6/30/2018	